

# 2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

Name: Colby L

Status Date: 30 July 2020

ID	Name	Duration	Start	Finish	% compl	Notes
<b>Commissioning Documentation - U7</b>						
1218	Prepare Commissioning Documentation - U7	3.0d	16 July 2020	20 July 2020	0 %	
<b>Project approval - C24 Dual pH meters SO2 scrubbers</b>						
393	Global GATE 3 approval	0.0d	05 March 2020	05 March 2020	0 %	
<b>Design - C24 Dual pH meters SO2 scrubbers</b>						
396	Compile information package: routing sketch, pictures - C24 Dual pH meters SO2 scrubbers	2.0d	27 July 2020	28 July 2020	0 %	
398	Update P&ID's - C24 Dual pH meters SO2 scrubbers	1.0d	27 July 2020	27 July 2020	0 %	

## 2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
397	Update drawing junction box layout - C24 Dual pH meters SO2 scrubbers	2.0d	27 July 2020	28 July 2020	0 %	
<b>INSTALLATION - O5 Acid Scrubber pump/fill</b>						
845	Notification to operations for required installation - O5 Acid Scrubber pump/fill	0.0d	08 June 2020	08 June 2020	0 %	
<b>Commissioning Documentation</b>						
848	Prepare Commissioning Documentation - O5	3.0d	22 June 2020	24 June 2020	0 %	
<b>Commissioning Documentation - C35/SR1</b>						
562	Prepare Commissioning Documentation - C35/SR1	3.0d	09 June 2020	11 June 2020	0 %	
<b>Design - C21 Dual pH meters SR scrubber</b>						

## 2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
347	Update P&ID's - C21 Dual pH meters SR scrubber	1.0d	20 July 2020	20 July 2020	0 %	
345	Compile information package: routing sketch, pictures - C21 Dual pH meters SR scrubber	2.0d	20 July 2020	21 July 2020	0 %	
346	Update drawing junction box layout - C21 Dual pH meters SR scrubber	2.0d	20 July 2020	21 July 2020	0 %	
<b>SECOND shutdown - U7 Water treatment automation</b>						
1241	Notification to operations for required shutdown - U7 Water treatment automation	0.0d	10 August 2020	10 August 2020	0 %	
<b>As-Builts - C14</b>						
214	Prepare and file as-built drawings and documentation - C14	1.0w	24 June 2020	30 June 2020	0 %	
<b>Design - U8 Plant steam balance</b>						

## 2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
1259	Finalize design and create drawings - U8 Plant steam balance	2.0d	27 July 2020	28 July 2020	0 %	
1258	Compile information package: routing sketch, pictures - U8 Plant steam balance	2.0d	27 July 2020	28 July 2020	0 %	
1260	Update P&ID's - U8 Plant steam balance	1.0d	28 July 2020	28 July 2020	0 %	
<b>As-Builts - C8</b>						
63	Prepare and file as-built drawings and documentation - C8	1.0w	20 July 2020	24 July 2020	0 %	
<b>As-Builts - C38</b>						
621	Prepare and file as-built drawings and documentation - C38	1.0w	02 July 2020	08 July 2020	0 %	
<b>INSTALLATION - Chlorinator sump level blow downs</b>						

## 2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
148	Notification to operations for required installation - Chlorinator sump level blow downs	0.0d	05 June 2020	05 June 2020	0 %	
<b>Commissioning Documentation - O3</b>						
744	Prepare Commissioning Documentation - O3	3.0d	19 June 2020	23 June 2020	0 %	
<b>Commissioning Documentation - C8</b>						
45	Prepare Commissioning Documentation - C8	3.0d	01 July 2020	03 July 2020	0 %	
<b>INSTALLATION - O3 Garo pump/fill</b>						
741	Notification to operations for required installation work - O3 Garo pump/fill	0.0d	05 June 2020	05 June 2020	0 %	
<b>Commissioning Documentation</b>						

## 2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
203	Prepare Commissioning Documentation	3.0d	18 June 2020	22 June 2020	0 %	
<b>Commissioning Documentation - U20</b>						
1564	Prepare Commissioning Documentation - U20	3.0d	08 July 2020	10 July 2020	0 %	
<b>Commissioning Documentation - C38</b>						
609	Prepare Commissioning Documentation - C38	3.0d	29 June 2020	01 July 2020	0 %	
<b>SHUTDOWN WORK - C35/SR1 Density indication F702</b>						
559	Notification to operations for required shutdown - C35/SR1 Density indication F702	0.0d	26 May 2020	26 May 2020	0 %	
<b>INSTALLATION - C8 Sight flow indicators on condensate drains</b>						

## 2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
42	Notification to operations for required installation - C8 Sight flow indicators on condensate drains	0.0d	17 June 2020	17 June 2020	0 %	
<b>Commissioning Documentation - C11</b>						
151	Prepare Commissioning Documentation - C11	3.0d	19 June 2020	23 June 2020	0 %	
<b>FIRST shutdown - U7 Water treatment automation</b>						
1216	Notification to operations for required shutdown - U7 Water treatment automation	0.0d	16 July 2020	16 July 2020	0 %	
<b>INSTALLATION - C38 Water to snake and sump scrubbers</b>						
606	Notification to operations for required installation - C38 Water to snake and sump scrubbers	0.0d	15 June 2020	15 June 2020	0 %	
<b>Indirect Cost, Owners Cost &amp; Project Variation Cost</b>						

## 2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
1922	Free issue items overflow	185.0d	18 May 2020	29 January 2021	0 %	
<b>As-Builts - C11</b>						
172	Prepare and file as-built drawings and documentation - C11	1.0w	09 July 2020	15 July 2020	0 %	
<b>INSTALLATION - C14 Temperature indication</b>						
200	Notification to operations for required installation - C14 Temperature indication	0.0d	04 June 2020	04 June 2020	0 %	
<b>As-Builts - C35/SR1</b>						
577	Prepare and file as-built drawings and documentation - C35/SR1	1.0w	16 June 2020	22 June 2020	0 %	
<b>SHUTDOWN WORK - C21 Dual pH meters SR scrubber</b>						

Notification to operations for



New Entity Projects  
WE PLAN SUCCESS





## 2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
373	required shutdown - C21 Dual pH meters SR scrubber	0.0d	12 August 2020	12 August 202	0 %	