

Name: Mechanical Contractor (pre-work)**Status Date: 08 September 2020**

ID	Name	Duration	Start	Finish	Started	Notes
39	Mechanical pre-work - C8 Sight flow indicators on condensate drains					
40	Fabricate spools - C8 Sight flow indicators on condensate drains	7.0d	16 June 2020	24 June 2020	false	
103	Mechanical pre-work - C9 Vent for AlCl3 System					
104	Install junction boxes (3)	2.0d	17 August 2020	18 August 2020	false	
105	Install air supply piping - C9 Vent for AlCl3 System	7.0d	19 August 2020	27 August 2020	false	
549	Structural pre-work - C35/SR1 Density indication F702					
551	Install support for density meter - C35 Density indication F702	3.0d	22 May 2020	27 May 2020	false	
550	Fabricate support for density meter - C35 Density indication F702	4.0d	18 May 2020	21 May 2020	false	

Name: Mechanical Contractor (pre-work)**Status Date: 08 September 2020**

ID	Name	Duration	Start	Finish	Started	Notes
552	Mechanical pre-work - C35/SR1 Density indication F702					
553	Install air supply piping - C35 Density indication F702	7.0d	19 May 2020	28 May 2020	false	
601	Mechanical pre-work - C38 Water to snake and sump scrubbers					
602	Fabricate spools for Magmeter - C38 Water to snake and sump scrubbers	7.0d	03 June 2020	11 June 2020	false	
733	Structural pre-work - O3 Garo pump/fill					
735	Install supports for auto valves - O3 Garo pump/fill	7.0d	27 May 2020	04 June 2020	false	
734	Fabricate supports for auto valves - O3 Garo pump/fill	6.0d	18 May 2020	26 May 2020	false	
736	Mechanical pre-work - O3 Garo pump/fill					

Name: Mechanical Contractor (pre-work)**Status Date: 08 September 2020**

ID	Name	Duration	Start	Finish	Started	Notes
737	Install air supply piping - O3 Garo pump/fill	7.0d	03 June 2020	11 June 2020	false	
1208	Mechanical and Piping pre-work - U7 Water treatment automation					
1209	Install suction and delivery lines for pumps G5526 and G5527	2.0d	23 July 2020	24 July 2020	false	
1210	Density meter steelwork					
1211	Fabricate support for density meter - U7 Water treatment automation	4.0d	16 July 2020	21 July 2020	false	
1212	Install support for density meter - U7 Water treatment automation	3.0d	22 July 2020	24 July 2020	false	
1226	Moving of 2 Tanks F5522 and F5521					
1230	Install treated water line - U7 Water treatment automation	7.0d	13 August 2020	21 August 2020	false	



Name: Mechanical Contractor (pre-work)**Status Date: 08 September 2020**

ID	Name	Duration	Start	Finish	Started	Notes
1229	Install additional piping for water and floc addition - U7 Water treatment automation	7.0d	04 August 2020	12 August 2020	false	
1228	Install air supply piping - U7 Water treatment automation	3.0d	30 July 2020	03 August 2020	false	
1227	Move tanks F5522 and F5521 to new building	2.0d	31 July 2020	03 August 2020	false	
1231 Installation of Nalco skid						
1233	Connect piping Nalco skid	2.0d	07 August 2020	10 August 2020	false	
1232	Install Nalco skid	3.0d	04 August 2020	06 August 2020	false	
1289 Structural pre-work - U8 Plant steam balance						
1290	Fabricate pipe supports - U8 Plant steam balance	4.0d	27 July 2020	30 July 2020	false	



Name: Mechanical Contractor (pre-work)**Status Date: 08 September 2020**

ID	Name	Duration	Start	Finish	Started	Notes
1291	Mechanical pre-work - U8 Plant steam balance					
1292	Fabricate spools - U8 Plant steam balance	10.0d	29 July 2020	11 August 2020	false	
1734	Mechanical pre-work - F241 Water purge for Multiverter radar					
1735	Install air supply and water supply piping - F241 Water purge for Multiverter radar	7.0d	18 August 2020	27 August 2020	false	
1794	Mechanical pre-work - F570 remote monitoring of Silo valves					
1795	Install Enclosures and PLC racks - F570 remote monitoring of Silo valves	7.0d	21 September 2020	29 September 2020	false	
1844	Mechanical pre-work - F580 Pigment bin level instrument purge					
1845	Install air lines - F580 Pigment bin level instrument purge	2.0d	19 August 2020	20 August 2020	false	
1887	Structural pre-work - F920 Continuous blending from F-409					



Name: Mechanical Contractor (pre-work)**Status Date: 08 September 2020**

ID	Name	Duration	Start	Finish	Started	Notes
1889	Install support for new header - F920 Continuous blending from F- 409	2.0d	19 August 2020	20 August 2020	false	
1888	Fabricate support for new header - F920 Continuous blending from F- 409	2.0d	17 August 2020	18 August 2020	false	