

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

Name: Matt H

Status Date: 30 July 2020

ID	Name	Duration	Start	Finish	% compl	Notes
Ceramic Thermocouple - C14 Temperature indication						
189	Delivery: Ceramic Thermocouple - C14 Temperature indication	2.0d	02 June 2020	04 June 2020	0 %	
188	Lead time: Ceramic Thermocouple - C14 Temperature indication	2.0d	29 May 2020	02 June 2020	0 %	
Acid valves 1.5" Auto - O5 Acid Scrubber pump/fill						
820	Delivery: Acid valves 1.5" Auto (7) - O5 Acid Scrubber pump/fill	2.0d	17 June 2020	19 June 2020	0 %	
819	Lead time: Acid valves 1.5" Auto (7) - O5 Acid Scrubber pump/fill	2.0d	15 June 2020	17 June 2020	0 %	
Manual valve 1.5" - O3 Garo pump/fill						

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
728	Delivery: Manual valves 1.5" (10) - O3 Garo pump/fill	2.0d	16 June 2020	18 June 2020	0 %	
727	Lead time: Manual valves 1.5" (10) - O3 Garo pump/fill	2.0d	12 June 2020	16 June 2020	0 %	
Acid valves 1" Manual - O5 Acid Scrubber pump/fill						
822	Lead time: Acid valves 1" Manual (7) - O5 Acid Scrubber pump/fill	2.0d	15 June 2020	17 June 2020	0 %	
823	Delivery: Acid valves 1" Manual (7) - O5 Acid Scrubber pump/fill	2.0d	17 June 2020	19 June 2020	0 %	
Sight glasses 2" (13) - C8 Sight flow indicators on condensate drains						
34	Delivery: Sight glasses 2" (13) - C8 Sight flow indicators on condensate drains	2.0d	26 June 2020	30 June 2020	0 %	
	Lead time: Sight glasses 2" (13) -			26		

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
33	C8 Sight flow indicators on condensate drains	2.0d	24 June 2020	June 2020	0 %	

Control valve 1.5" - O3 Garo pump/fill

721	Lead time: Auto valves 1.5" (10) - O3 Garo pump/fill	2.0d	12 June 2020	16 June 2020	0 %	
722	Delivery: Auto valves 1.5" (10) - O3 Garo pump/fill	2.0d	16 June 2020	18 June 2020	0 %	

Manual valve 1" - O3 Garo pump/fill

724	Lead time: Manual valves 1" (10) - O3 Garo pump/fill	2.0d	12 June 2020	16 June 2020	0 %	
725	Delivery: Manual valves 1" (10) - O3 Garo pump/fill	2.0d	16 June 2020	18 June 2020	0 %	

Installation solenoid valves on scrubber D5307 (F Line outage)

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
881	Purge system and make safe scrubber D5307 - O5	2.0h	16 July 2020	30 August 2020	0 %	
Installation solenoid valves on scrubber D2309 (C Line outage)						
863	Purge system and make safe scrubber D2309 - O5	2.0h	03 August 2020	14 August 2020	0 %	
Solenoid valves (7) - Chlorinator sump level blow downs						
140	Delivery: Solenoid valves (7) - Chlorinator sump level blow downs	2.0d	16 June 2020	18 June 2020	0 %	
139	Lead time: Solenoid valves (7) - Chlorinator sump level blow downs	2.0d	12 June 2020	16 June 2020	0 %	
New tank assembly (Nalco skid) with pumps - U7 Water treatment automation						
1187	Delivery: New tank assembly (Nalco skid) with pumps - U7 Water treatment automation	2.0d	19 June 2020	23 June 2020	0 %	

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
1186	Lead time: New tank assembly (Nalco skid) with pumps - U7 Water treatment automation	2.0d	17 June 2020	19 June 2020	0 %	
1185	Place order: New tank assembly (Nalco skid) with pumps - U7 Water treatment automation	5.0d	18 May 2020	22 May 2020	0 %	
Installation solenoid valves on scrubber D308 (B Line outage)						
857	Purge system and make safe scrubber D308 - O5	2.0h	29 June 2020	09 August 2020	0 %	
Acid valves 1.5" Manual - O5 Acid Scrubber pump/fill						
826	Delivery: Acid valves 1.5" Manual (7) - O5 Acid Scrubber pump/fill	2.0d	17 June 2020	19 June 2020	0 %	
825	Lead time: Acid valves 1.5" Manual (7) - O5 Acid Scrubber pump/fill	2.0d	15 June 2020	17 June 2020	0 %	
Siemens radar level unit LR250 - C35 Density Indication F702						

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
544	Delivery: Siemens radar level unit LR250 - C35 Density indication F702	2.0d	22 May 2020	27 May 2020	0 %	
543	Lead time: Siemens radar level unit LR250 - C35 Density indication F702	1.0d	21 May 2020	22 May 2020	0 %	
Siemens radar level unit LU240 - C35 Density Indication F702						
540	Lead time: Siemens radar level unit LU240 - C35 Density indication F702	1.0d	21 May 2020	22 May 2020	0 %	
541	Delivery: Siemens radar level unit LU240 - C35 Density indication F702	2.0d	22 May 2020	27 May 2020	0 %	
Siemens radar level units-LU240 (6)- U7 Water treatment automation						
1192	Lead time: Siemens radar level units-LU240 (6)- U7 Water treatment automation	2.0d	15 June 2020	17 June 2020	0 %	

Delivery: Siemens radar level units-

19

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
1193	LU240 (6)- U7 Water treatment automation	2.0d	17 June 2020	June 2020	0 %	
Installation of sight glasses on train 3						
58	Purge system and make safe - sight glasses on train 3	2.0h	18 July 2020	18 July 2020	0 %	
Control valve 1" - O3 Garo pump/fill						
719	Delivery: Auto valves 1" (10) - O3 Garo pump/fill	2.0d	16 June 2020	18 June 2020	0 %	
718	Lead time: Auto valves 1" (10) - O3 Garo pump/fill	2.0d	12 June 2020	16 June 2020	0 %	
High level fork - C35 Density Indication F702						
513	Lead time: High level fork - C35 Density indication F702	1.0d	21 May 2020	22 May 2020	0 %	

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
514	Delivery: High level fork - C35 Density indication F702	2.0d	22 May 2020	27 May 2020	0 %	
Insertion Thermoweld - C14 Temperature indication						
186	Delivery: Insertion Thermoweld - C14 Temperature indication	2.0d	02 June 2020	04 June 2020	0 %	
185	Lead time: Insertion Thermoweld - C14 Temperature indication	2.0d	29 May 2020	02 June 2020	0 %	
Acid valves 1" Auto - O5 Acid Scrubber pump/fill						
816	Lead time: Acid valves 1" Auto (1) - O5 Acid Scrubber pump/fill	2.0d	15 June 2020	17 June 2020	0 %	
817	Delivery: Acid valves 1" Auto (1) - O5 Acid Scrubber pump/fill	2.0d	17 June 2020	19 June 2020	0 %	
Civils contractor building erection - U7 Water treatment automation						

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
1183	Civils building structure fabrication off site - U7 Water treatment automation	6.0w	22 May 2020	07 July 2020	0 %	
1182	Place order: Civils contractor Building erection - U7 Water treatment automation	5.0d	18 May 2020	22 May 2020	0 %	
Siemens radar level units-LR250 (6)- U7 Water treatment automation						
1190	Delivery: Siemens radar level units-LR250 (6)- U7 Water treatment automation	2.0d	17 June 2020	19 June 2020	0 %	
1189	Lead time: Siemens radar level units-LR250 (6)- U7 Water treatment automation	2.0d	15 June 2020	17 June 2020	0 %	
Sight glasses 3" (9) - C8 Sight flow indicators on condensate drains						
36	Lead time: Sight glasses 3" (9) - C8 Sight flow indicators on condensate drains	2.0d	24 June 2020	26 June 2020	0 %	
	Delivery: Sight glasses 3" (9) - C8			30		

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
37	Sight flow indicators on condensate drains	2.0d	26 June 2020	June 2020	0 %	
Installation of sight glasses on train 2						
53	Purge system and make safe - sight glasses on train 2	2.0h	11 July 2020	11 July 2020	0 %	
Indirect Cost, Owners Cost & Project Variation Cost						
1920	Mechanical overflow items	185.0d	18 May 2020	29 January 2021	0 %	
2" butterfly valve with positioner - C35 Density Indication F702						
510	Lead time: 2" butterfly valve with positioner - C35 Density indication F702	1.0d	21 May 2020	22 May 2020	0 %	
511	Delivery: 2" butterfly valve with positioner - C35 Density indication F702	2.0d	22 May 2020	27 May 2020	0 %	

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
Installation of solenoids sumps on train 3						
166	Purge scrubber and make safe - sumps on train 3	2.0h	08 July 2020	08 July 2020	0 %	
Installation of sight glasses on train 1						
48	Purge system and make safe - sight glasses on train 1	2.0h	03 July 2020	03 July 2020	0 %	
Foxboro Temperature Transmitter - C14 Temperature indication						
192	Delivery: Foxboro Temperature Transmitter - C14 Temperature indication	2.0d	02 June 2020	04 June 2020	0 %	
191	Lead time: Foxboro Temperature Transmitter - C14 Temperature indication	2.0d	29 May 2020	02 June 2020	0 %	
Civils contractor concrete - U7 Water treatment automation						

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
1180	Place order: Civils contractor concrete - U7 Water treatment automation	5.0d	18 May 2020	22 May 2020	0 %	

Installation solenoid valves on scrubber D307 (A Line outage)

851	Purge system and make safe scrubber D307 - O5	2.0h	11 August 2020	16 August 2020	0 %	
-----	---	------	----------------	----------------	-----	--

Installation solenoid valves on scrubber D2307 (D Line outage)

869	Purge system and make safe scrubber D2307 - O5	2.0h	24 July 2020	01 September 2020	0 %	
-----	--	------	--------------	-------------------	-----	--

Installation of solenoids sumps on train 2

160	Purge scrubber and make safe - sumps on train 2	2.0h	01 July 2020	01 July 2020	0 %	
-----	---	------	--------------	--------------	-----	--

Installation of solenoids sumps on train 1

				23 June		
--	--	--	--	---------	--	--

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
154	Purge scrubber and make safe - sumps on train 1	2.0h	23 June 2020	2020	0 %	

Installation solenoid valves on scrubber D2308 (E Line outage)

875	Purge system and make safe scrubber D2308 - O5	2.0h	08 July 2020	23 August 2020	0 %	
-----	---	------	--------------	-------------------	-----	--