

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

Name: Mechanical Contractor (pre-work)

Status Date: 30 July 2020

ID	Name	Duration	Start	Finish	% compl	Notes
Density meter steelwork						
1211	Fabricate support for density meter - U7 Water treatment automation	4.0d	16 July 2020	21 July 2020	0 %	
1212	Install support for density meter - U7 Water treatment automation	3.0d	22 July 2020	24 July 2020	0 %	
Moving of 2 Tanks F5522 and F5521						
1229	Install additional piping for water and floc addition - U7 Water treatment automation	7.0d	04 August 2020	12 August 2020	0 %	
1228	Install air supply piping - U7 Water treatment automation	3.0d	30 July 2020	03 August 2020	0 %	
1227	Move tanks F5522 and F5521 to new building	2.0d	31 July 2020	03 August 2020	0 %	

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
1230	Install treated water line - U7 Water treatment automation	7.0d	13 August 2020	21 August 2020	0 %	
Mechanical pre-work - C38 Water to snake and sump scrubbers						
602	Fabricate spools for Magmeter - C38 Water to snake and sump scrubbers	7.0d	03 June 2020	11 June 2020	0 %	
Structural pre-work - C35/SR1 Density indication F702						
550	Fabricate support for density meter - C35 Density indication F702	4.0d	18 May 2020	21 May 2020	0 %	
551	Install support for density meter - C35 Density indication F702	3.0d	22 May 2020	27 May 2020	0 %	
Installation of Nalco skid						
1232	Install Nalco skid	3.0d	04 August 2020	06 August 2020	0 %	

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
1233	Connect piping Nalco skid	2.0d	07 August 2020	10 August 2020	0 %	
Mechanical pre-work - O3 Garo pump/fill						
737	Install air supply piping - O3 Garo pump/fill	7.0d	03 June 2020	11 June 2020	0 %	
Structural pre-work - U8 Plant steam balance						
1290	Fabricate pipe supports - U8 Plant steam balance	4.0d	27 July 2020	30 July 2020	0 %	
Mechanical and Piping pre-work - U7 Water treatment automation						
1209	Install suction and delivery lines for pumps G5526 and G5527	2.0d	23 July 2020	24 July 2020	0 %	
Structural pre-work - O3 Garo pump/fill						

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
734	Fabricate supports for auto valves - O3 Garo pump/fill	6.0d	18 May 2020	May 2020	0 %	
735	Install supports for auto valves - O3 Garo pump/fill	7.0d	27 May 2020	04 June 2020	0 %	

Mechanical pre-work - U8 Plant steam balance

1292	Fabricate spools - U8 Plant steam balance	10.0d	29 July 2020	11 August 2020	0 %	
------	---	-------	--------------	----------------	-----	--

Mechanical pre-work - C8 Sight flow indicators on condensate drains

40	Fabricate spools - C8 Sight flow indicators on condensate drains	7.0d	16 June 2020	24 June 2020	0 %	
----	--	------	--------------	--------------	-----	--

Mechanical pre-work - C35/SR1 Density indication F702

553	Install air supply piping - C35 Density indication F702	7.0d	19 May 2020	28 May 2020	0 %	
-----	---	------	-------------	-------------	-----	--