

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

Name: Electrical Contractor (pre-work)

Status Date: 30 July 2020

ID	Name	Duration	Start	Finish	% compl	Notes
Electrical pre-work - C38 Water to snake and sump scrubbers						
600	Installation of Cabling - C38 Water to snake and sump scrubbers	10.0d	15 June 2020	26 June 2020	0 %	
599	Installation of Coated conduit - C38 Water to snake and sump scrubbers	4.0d	09 June 2020	12 June 2020	0 %	
Installation of Cabling - O5 Acid Scrubber pump/fill						
835	Installation of cabling scrubber D2308 (E line) O5	6.0d	30 June 2020	08 July 2020	0 %	
836	Installation of cabling scrubber D5307 (F line) O5	6.0d	09 July 2020	16 July 2020	0 %	
839	Installation of cabling scrubber D307 (A line) O5	6.0d	04 August 2020	11 August 2020	0 %	

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
838	Installation of cabling scrubber D2309 (C line) O5	6.0d	27 July 2020	03 August 2020	0 %	
837	Installation of cabling scrubber D2307 (D line) O5	6.0d	17 July 2020	24 July 2020	0 %	
834	Installation of cabling scrubber D308 (B line) O5	6.0d	22 June 2020	29 June 2020	0 %	
Electrical pre-work - O5 Acid Scrubber pump/fill						
832	Installation of Coated conduit - O5 Acid Scrubber pump/fill	16.0d	16 June 2020	08 July 2020	0 %	
Electrical pre-work - C35/SR1 Density indication F702						
548	Installation of Cabling - C35 Density indication F702	10.0d	26 May 2020	08 June 2020	0 %	
				22 May		

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
547	Installation of Coated conduit - C35 Density indication F702	4.0d	19 May 2020	2020	0 %	
Electrical work - U7 Water treatment automation						
1237	Installation of Cabling - U7 Water treatment automation	10.0d	05 August 2020	18 August 2020	0 %	
1236	Installation of Coated conduit - U7 Water treatment automation	4.0d	30 July 2020	04 August 2020	0 %	
Electrical pre-work - C24 Dual pH meters SO2 scrubbers						
420	Installation of Cabling - C24 Dual pH meters SO2 scrubbers	4.0d	31 July 2020	05 August 2020	0 %	
419	Installation of Coated conduit - C24 Dual pH meters SO2 scrubbers	3.0d	28 July 2020	30 July 2020	0 %	
Electrical pre-work - Chlorinator sump level blow downs						
				22 May		

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
143	Installation of Coated conduit - Chlorinator sump level blow downs	4.0d	19 May 2020	2020	0 %	
144	Installation of Cabling - Chlorinator sump level blow downs	10.0d	26 May 2020	08 June 2020	0 %	
Electrical pre-work - O3 Garo pump/fill						
731	Installation of conduit racks and Coated conduit - O3 Garo pump/fill	4.0d	27 May 2020	01 June 2020	0 %	
732	Installation of Cabling - O3 Garo pump/fill	10.0d	02 June 2020	15 June 2020	0 %	
Electrical pre-work - C14 Temperature indication						
195	Installation of Coated conduit - C14 Temperature indication	2.0d	09 June 2020	10 June 2020	0 %	

17
June



2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
196	Installation of Cabling - C14 Temperature indication	5.0d	11 June 2020	2020	0 %	
Mechanical pre-work						
841	Installation of 3x junction boxes - O5 Acid Scrubber pump/fill	3.0d	09 June 2020	11 June 2020	0 %	
Electrical pre-work - U8 Plant steam balance						
1288	Installation of Cabling - U8 Plant steam balance	12.0d	12 August 2020	27 August 2020	0 %	
1287	Installation of Coated conduit - U8 Plant steam balance	10.0d	29 July 2020	11 August 2020	0 %	
Electrical pre-work - C21 Dual pH meters SR scrubber						
368	Installation of Coated conduit - C21 Dual pH meters SR scrubber	3.0d	21 July 2020	23 July 2020	0 %	

Installation of Cabling - C21 Dual

29

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
369	pH meters SR scrubber	4.0d	24 July 2020	July 2020	0 %	