

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

Name: Civil Contractor

Status Date: 30 July 2020

ID	Name	Duration	Start	Finish	% compl	Notes
Civil pre-work - U7 Water treatment automation						
1196	Concrete Contractor site establishment - U7 Water treatment automation	5.0d	26 May 2020	01 June 2020	0 %	
1200	Concrete curing - U7 water treatment automation	4.0d	16 June 2020	19 June 2020	0 %	
1198	Place formwork and fix rebar for pad - U7 water treatment automation	4.0d	09 June 2020	12 June 2020	0 %	
1199	Cast concrete pad - U7 water treatment automation	1.0d	15 June 2020	15 June 2020	0 %	
1201	Place formwork and fix rebar for tank - U7 water treatment automation	4.0d	22 June 2020	25 June 2020	0 %	
	Cast tank concrete plinths - U7			26		

2020-05-19 H2020BC1 Execution Schedule EDIT BY LEHANN

ID	Name	Duration	Start	Finish	% compl	Notes
1202	water treatment automation	1.0d	26 June 2020	June 2020	0 %	
1203	Concrete curing - U7 water treatment automation	15.0d	29 June 2020	20 July 2020	0 %	
1197	Delivery of materials: Civils contractor - U7 Water treatment automation	5.0d	02 June 2020	08 June 2020	0 %	

Structural pre-work (building extension) - U7 Water treatment automation

1206	Building erection by contractor - U7 Water treatment automation	6.0d	21 July 2020	28 July 2020	0 %	
1207	Building inspection and sign-off - U7 Water treatment automation	1.0d	29 July 2020	29 July 2020	0 %	
1205	Contractor site establishment - U7 Water treatment automation	5.0d	30 June 2020	07 July 2020	0 %	